



Buckley & Big Bay Park Storm Sewer Repair

WEEKLY UPDATE – (2/10/2025 to 2/15/2025)

Work Completed:

- ✓ Mid City continued to remove debris from the storm sewer pipe.
- ✓ Mid City formed and poured the structural termination at the bottom of the new storm sewer shaft around the existing storm pipe.
- ✓ Mid City smoothed the concrete storm sewer pipe at the outfall for end seal installation.



Upcoming Work: Week of 2/17/2025

- Mid City will continue to remove debris from the storm sewer pipe in preparation for it to be lined.
- Mobilization for CIPP liner contractor anticipated next week due to cold weather.
- Mid City will continue working double shifts from 6am to 10pm Monday through Friday and 7am to 3pm on Saturdays.

